

MRC London Institute of Medical Sciences (LMS)



CONSTRUCTION UPDATE

In this period we continued with the breaking out of below ground obstructions under Wolfson Road to allow the diverted drain run works to progress.

The first phase of this is now complete apart from a small section which has been temporarily kept to allow pedestrian access to be maintained.

We have completed breaking out for the first three manholes, and the new pipework is being installed between them with the first section, adjacent to the Radiotherapy building, now fully tested and being backfilled.

This will then allow the road to be resurfaced and partially reopened to allow the access route to the Nitrogen tanks and Energy Centre, and be clear of the north end of the site.

We have had a second visit of the suction extraction excavator in the period, excavating around the HV cables to ensure against any impact damage to the cables which was completed successfully.

UPCOMING WORKS

In the next reporting period, the drainage diversion works will continue with forming further new manholes and continuing with the pipework and backfilling, allowing sequential opening up sections of the service road.



Please contact the site team should you have any questions regarding the works.

Stuart Yates
Project Director
07584 408513

Tom Murphy
Senior Site Manager
07740 488819

Project email
MRCLMS@walterlilly.co.uk

