WALLER DISCUSSION 1924 DISCUSSION BARC London Institute of Medical Sciences (LMS)

CONSTRUCTION UPDATE

In this period we have continued with the realigned drainage works in front of the Radiotherapy building down to the Wolfson Education Centre. The extent of live services to be worked around has required a constant reshuffling of the pedestrian route in this area. Your patience whilst this is being altered is appreciated.

We have completed the new pipework between the first three manholes sufficiently to relocate the temporary road across the site to the second position to maintain access to the nitrogen tank. This now allows us to progress the drainage to the north end of the site, adjacent to the Energy Centre.

UPCOMING WORKS

We have received permission to commence the preparatory works for the site haul road within the Linford Christie Stadium. We will be erecting temporary hoarding and will commence removal of overgrown vegetation from next week.

The drainage diversion works will continue with forming further new manholes and continuing with the pipework and backfilling, allowing sequential opening up sections of the service road.



Please contact the site team should you have any questions regarding the works.

Stuart Yates Project Director 07584 408513 **Tom Murphy** Senior Site Manager 07740 488819 Project email MRCLMS@walterlilly.co.uk

