

MRC London Institute of Medical Sciences (LMS)



CONSTRUCTION UPDATE

In this period the off-plot drainage works has continued at the southern end of the Energy Centre service road. We are carefully identifying the full extent of the existing cables and services in the ground of this critical location, determining the precise locations for both the HV cable jointing locations and the final drainage manhole position.

Works have commenced on the removal of the existing cyclotron base in the northern sector of the site. The works are progressing well and the on site laboratory is active in carefully assessing all arisings, determining which method of removal from site is to be employed.

Excavations for the site haul road within the Ark Burlington Dane Academy (ABDA) playing field and Linford Christie Stadium are ongoing. Installation of the temporary hoarding along the ABDA boundary and the test areas of the school artwork has been trialled. The heavy rainfall over the last few weeks has hindered progress of both these items, however works have continued despite this.

UPCOMING WORKS

In the next reporting period, the removal of the cyclotron concrete base will continue. This is all contained within the fenced off northern section of the site.

For the realigned drainage and HV cable diversion to the southern end of the service road, suction excavator works will again be employed to carefully re-expose the cable jointing area and manhole position, which are to be accurately plotted and agreed.



Wishing you all an enjoyable festive period.

We have distributed emergency contact numbers for cover over the Christmas break but if anyone becomes aware of any immediate site events requiring attention, please do not hesitate to contact the number on this newsletter.

Please contact the site team should you have any questions regarding the works.

Stuart Yates
Project Director
07584 408513

Tom Murphy
Senior Site Manager
07740 488819

Project email
MRCLMS@walterlilly.co.uk

