

## MRC London Institute of Medical Sciences (LMS)



### CONSTRUCTION UPDATE

For the off-plot HV cable diversion works, the Wolfson service road has remained closed other than the pedestrian route whilst there has been continued discussions on timescales for the cable jointing works which need to be carried out in coordination with ongoing ICHT works. This has required the temporary road across the MRC site being maintained beyond the planned date so as to retain constant access to the Energy Centre and Nitrogen tank. Once the cable re-jointing and diversion works are complete, the final sections of drainage can then be installed.

The main contract works to remove the foundations of the existing buildings have commenced to the northern section of the site now that the cyclotron vault has been removed. We are continuing to monitor noise, dust and vibration levels during these works and are concentrating particularly heavy breaking works to the agreed periods in an effort to minimise any nuisance impact on surrounding users.

The temporary haul road has continued with kerbing and entrance gates installed and the foundations for the temporary site offices are being prepared ready for cabin delivery.

The hoarding to the Ark Burlington Danes field has been painted in advance of the schools artist influenced applications which the children will be enhancing in due course.



### UPCOMING WORKS

In the next reporting period, the removal of the below ground obstructions and foundations of the demolished buildings will continue. The drainage and HV cable diversion works to the service road, re-cabling, jointing and removal of the redundant cables will also continue. The site cabins will be delivered and installed during the week of 24th February.

Please contact the site team should you have any questions regarding the works.

**Stuart Yates**  
Project Director  
07584 408513

**Tom Murphy**  
Senior Site Manager  
07740 488819

**Project email**  
MRCLMS@walterlilly.co.uk

