

MRC London Institute of Medical Sciences (LMS)



CONSTRUCTION UPDATE

The off-plot cable diversion works have progressed in the period and the four new HV cables that form the diversion have been installed and backfilled. The jointing of the cable diversions onto the existing cables will have to be carried out sequentially. The first jointing work will be carried out on Friday 28 February 2020. The drainage diversion works are also progressing. In order to carry out this work, we have had to once again reposition the temporary pedestrian walkway along the access road and also reposition the access road through the site. In doing this we have maintained all of the vehicle and pedestrian routes to the Wolfson, Radiotherapy and Energy Centre buildings.

The removal of the existing foundations within the site has continued. These have to be removed in their entirety to remove any obstruction to the piled foundations of the new building. This includes establishing the positions of any existing piles so the new piling can be designed to avoid them. All of the concrete removed from this area is being recycled to form the base for the haul road.

The construction of the new haul road has progressed and the first section has been concreted. The building of the site accommodation is currently in progress and all of the cabins will be in place by 28 February 2020. There will then follow several weeks of fitting out.



UPCOMING WORKS

In the next reporting period the removal of the below ground obstructions will continue. The haul road construction will progress towards the boundary with the Lynford Christie stadium. There will also be further work on the jointing of the cables. This jointing work will have to be done out of hours and is likely to be the weekend of 7 / 8 March 2020, and possibly the following weekend. Once the temporary accommodation fit out has sufficiently progressed there will no longer be a need for the accommodation units currently on the site and this will free up further work areas.

Please contact the site team should you have any questions regarding the works.

Stuart Yates
Project Director
07584 408513

Tom Murphy
Senior Site Manager
07740 488819

Project email
MRCLMS@walterlilly.co.uk

