



### THE WALL OF VARIABLES

The hoarding on the boundary of Ark Burlington Danes Academy has come to life with the artwork piece of the Wall of Variables.

A collaboration between the students of Ark Burlington Danes Academy, and researchers of MRC London Institute of Medical Sciences and Imperial College London, this colourful mural is a data visualisation portrait of the community on both sides of the hoarding.

The information board pictured below provides a detailed overview of the commission and is located alongside the mural.



### CONSTRUCTION UPDATE

The off-site cable diversion works have progressed well in the period and the four new HV cables that form the diversion have been installed. The final jointing of the cable diversions onto the existing cables were completed during the weekend of the 7 March 2020.

The drainage diversion works are also progressing well. In order to carry out this work, we have had to once again reposition the temporary pedestrian walkway along the access road, as well as reposition the access road through the site. In doing this we have maintained all the vehicle and pedestrian routes to the Wolfson, Radiotherapy and Energy Centre buildings. We are currently targeting to re-open the Wolfson Road at the end of March.

We are also continuing with the removal of the existing foundations within the site. All of the concrete removed from this area is being recycled to form the base of the haul road. The construction of the new haul road is approaching the boundary with Linford Christie Stadium, with the next sections of concrete pours due in 2 weeks' time.

The fit out of the new site accommodation is nearing completion. Once complete, we will be removing the temporary cabin accommodation from the centre of the site.

### UPCOMING WORKS

Upcoming works will include the breaking out of the next phase of existing underground concrete foundations and final completion works for the HV cable diversions. We are also installing more temporary power and water provisions around the site for future works. The haul road works also continue.



Please contact the site team should you have any questions regarding the works.

Stuart Yates  
Project Director  
07584 408513

Alex Clark  
Project Manager  
07909 521786

Tom Murphy  
Senior Site Manager  
07740 488819

Project email  
MRCLMS@walterlilly.co.uk

