

MRC London Institute of Medical Sciences (LMS)

WISHING YOU A HAPPY AND SAFE EASTER

The entire team at Walter Lilly wish you and your family a happy and safe Easter long weekend.

CONSTRUCTION UPDATE

In the period we have re-opened the Wolfson Road, leaving a trench running along the West boundary of the site for us to investigate some newly uncovered HV cables. The removal of the existing building foundations is largely complete to the Northern section of the site and we have commenced the removal of existing foundations to the Southern end. Once we have removed all obstructions in the ground within the specified areas, we will begin to backfill the excavation for the underside of the piling mat.

We have completed the drainage diversion works to the existing drainage runs that impeded on the site boundary, moving all drain runs and manholes that clashed with the works to the outside of our site boundary, enabling works to progress.

We are continuing to monitor noise, dust and vibration levels during these works, concentrating particularly on the heavy breaking works within the agreed periods to minimise impact on the surrounding stakeholders. To help assess the impact of these noisy works we have installed additional sound monitoring equipment which we continue to analyse.

Our site traffic now only accesses the site via our temporary haul road on the East of the site. We have installed safety barriers down Hospital Road, from the site to Du Cane Road, to help protect pedestrians from the construction vehicles. We have created a crossover halfway along Hospital Road. This is as per our Traffic Management Plan and will ensure that Emergency vehicles can maintain access to the Hospital in the scenario of a construction vehicle breaking down.

Within the site offices and welfare facilities, as well as during site operations, we continue to operate in accordance with the Government advice in regards to Covid-19.



UPCOMING WORKS

The removal of the below ground obstructions to the Southern section of the site continues and will progress northwards. We will begin to form the pile mat in preparation for the piling contractor to arrive on site.

Investigation of the HV cables running along the West boundary will continue and disconnection when safe to do so.

We will continue to monitor and manage the noise, dust and vibration levels created by the works.

Please contact the site team should you have any questions regarding the works.

Stuart Yates
Project Director
07584 408513

Alex Clark
Project Manager
07909 521786

Tom Murphy
Senior Site Manager
07740 488819

Project email
MRCLMS@walterlilly.co.uk

