WALTERLILLY 1974 Projectnews Issue 33, wc 12 October 2020

MRC London Institute of Medical Sciences (LMS)



CONSTRUCTION UPDATE

In this period, we have completed the concrete pours to the first floor slab. Today we poured the first of four pours for the second floor slab, as well as concreting the stair core walls and lift shafts from the first to second floors.

In parallel, the decking and reinforcement is progressing for the forthcoming pours of the columns, cores and slabs.

Progress on the remaining floors will now move ahead on a similar sequential basis up to the seventh floor, each programmed for four pours per floor.

The cranes remain in constant use, locating the vertical reinforcement and shuttering materials to form the columns, lift shafts and stair wells whilst the concrete is pump poured.

The "COVID car park" works are now almost complete, with one last pour on Monday to form the last section of the service road which will allow for delivery vehicle turning as well as increased car parking provision.

In line with COVID-19 guidelines, we have also increased welfare space and instigated several further measures

with the working practices to maintain a safe working environment.

UTILITIES INSTALLATION UPDATE

Externally, we completed the utilities installation works for Phase 2, and we will be laying the top coat of tarmac over the trenches to Phases 1 and 2 this weekend. Additionally, we will rearrange the traffic management hoarding and signage for the Phase 3 area in front of the Imperial Centre for Translational and Experimental Medicine (ICTEM) building.

UPCOMING WORKS

Works in the next period will include continuation of the concrete frame, completion of the haul road and commencement of the next phase of the services installation.

The standby generator diesel tank is due for delivery and will be installed below ground in the deep excavation formed for it half way up Wolfson Road.

Please contact the site team should you have any questions regarding the works.

Stuart Yates Project Director 07584 408513 Alex Clark Project Manager 07909 521786

Project email MRCLMS@walterlilly.co.uk



www.lbhf.gov.uk/planning. Reference number 2018/03667/FUL