

MRC London Institute of Medical Sciences (LMS)



CONSTRUCTION UPDATE

During this period, we have installed the first of three steel chimneys at roof level.

The chimney weighed 7.8 tonnes and was pre-fabricated laying down in the Ground Floor loading bay, before being stood up vertically and craned up in one piece.

This involved large scale exclusion zones on the site haul road, the scaffolding and at the eighth and ninth floors. The weather conditions were good with only a mild 4mph wind.

The steel erection team included four steel erectors at Roof Level, two steel erectors on the Ground Floor, two slinger signallers and an Appointed Person who manages the lifting operations.

The roofing works will be progressed around the base of the chimneys before the scaffolding is erected around the perimeter. They will have a scaffold erected around them for flue installation internally and then to facilitate cladding works to their façades. We will be lifting the remaining two chimneys over the next two weeks.

Please contact the site team should you have any questions regarding the works.

Stuart Yates
Project Director
07584 408513

Alex Clark
Project Manager
07909 521786

Project email
MRCLMS@walterlilly.co.uk

