

MRC London Institute of Medical Sciences (LMS)



CONSTRUCTION UPDATE

In this period we have progressed the removal of the crane base. We have looked at ways of doing this that will reduce the noise, vibration and dust normally associated with this type of operation. We removed the outer heavily reinforced section of the base by diamond-wire sawing; this exposed the inner unreinforced section which we are cutting out using a rotary mining head. The remaining sections are being removed using hydraulic jaws. Dust is being controlled by means of a mist machine, jet washer and hose.

The noise, vibration and dust sensors are in place on adjacent buildings, base line readings have been established and information is continuously being recorded.

We anticipate this operation being completed during week commencing 16 September and the off road services diversion works starting week commencing 23 September.

CONTACT US

If you would like to get in touch, you can communicate with the site team using the contact details below:

Key site contacts

Stuart Yates, Project Director - 07584 408513

Tom Murphy, Senior Site Manager - 07740 488819

Project email

MRCLMS@walterlilly.co.uk

Walter Lilly Head Office

Knollys House
17 Addiscombe Road
Croydon
CR06SR

T: 020 8730 6200

W: www.walterlilly.co.uk

