

MRC London Institute of Medical Sciences (LMS)



CONSTRUCTION UPDATE

The concrete frame continues to progress on programme with the final third floor slab pour and the first of the fourth floor pours planned for early next week.

We have the first deliveries of the pre-cast concrete stairs to be installed to the north stair core due to arrive towards the end of next week. These flights of stairs will be craned into position and back propped whilst the landings are cast in-situ in order to hold the staircases in position.

We are due to get some following trades starting their works on site now that the back propping is being removed on a floor by floor basis, as the concrete reaches the required strength. The external scaffold has started to be erected on the east elevation, with the other elevations to follow as we complete the installation of the utility pipes and ducts around the perimeter of the building. While the scaffold is erected, we also have a goods and passenger hoist being installed on the east elevation that will run from the ground to the eighth floor.

Internally we are due to commence the installation of a steel masonry support frame which will be followed by the construction of blockwork walls to the ground floor, which we are targeting to have completed this side of the Christmas break.

UTILITIES INSTALLATION UPDATE

We successfully completed the transition from Phase 3 into Phase 4 of the utilities installation on Hospital Road. Phase 4 is the largest of the phases and due to this we have targeted a four week duration for the completion of the works. We have removed the surface of the roadway and have commenced the suction excavation works with the water, gas and electrical ducts to be installed towards the end of next week. Whilst the works on Hospital Road are ongoing, we have also commenced works from the north end of site. We have successfully installed some water main pipework to the north of site and are now working our way down Wolfson Road, trenching and installing the required utilities as we progress.



SAFETY AWARD

Walter Lilly are always looking for ways to promote a safe working environment on our sites and we are pleased to announce the winner of our first MRC Safety Award, Phil Whelan of Getjar. Our Project Director, Stuart Yates, presented Phil with a £50 Amazon voucher.

We will be giving this award on a monthly basis to members of the site team that show an exceptionally safe and positive attitude whilst carrying out their duties.

CHARITY UPDATE

One of our Site Managers, Jack Duggan, is participating in this year's Movember charity challenge. As you can see from the photo he has made strong start and we will provide updates as to how his moustache progresses in following newsletters. If you wish to support Jack and all the great work the Movember Charity carries out, please donate at:

<https://movember.com/m/jackduggan>

Mental health and suicide prevention, prostate cancer and testicular cancer – Movember is taking them all on.

Since 2003, Movember has funded more than 1,250 men's health projects around the world, challenging the status quo, shaking up men's health research and transforming the way health services reach and support men.

Movember exists to help men live happier, healthier, longer lives – this is what drives every single one of their 1,250 men's health projects.

By 2030, Movember aims to reduce the number of men dying prematurely by 25%.

MOVEMBER

GROW IT. SHOW IT. SUPPORT IT.



CONTACT US

Please contact the site team should you have any questions regarding the works.

Stuart Yates - Project Director
M: 07584 408513

Alex Clark - Project Manager
M: 07909 521786

Project email
MRCLMS@walterlilly.co.uk

www.lbhf.gov.uk/planning. Reference number 2018/03667/FUL

Knollys House, 17 Addiscombe Road, Croydon CR0 6SR
020 8730 6200 | www.walterlilly.co.uk

